



Capitol Cement  
11551 Nacogdoches Rd.  
San Antonio, TX 78217

Masonry Cement S - C 91

Date: April 8, 2025

Production Period:

Beginning December 1, 2024

Ending December 31, 2024

---

**PHYSICAL**

---

Item	Spec. Limit	Test Result
Air Content of Mortar (volume %)	<i>8.0 minimum 19.0 maximum</i>	<u>17</u>
325 % retained	<i>24 maximum</i>	<u>0.43</u>
Water Retention (%)	<i>70 minimum</i>	<u>91</u>
Time of setting (minutes)		
Gilmore		
Initial	<i>Not less than 90</i>	<u>225</u>
Final	<i>Not more than 1000</i>	<u>335</u>
Compressive Strength		
7 Day (psi)	<i>1300 minimum</i>	<u>2220</u>
28 Day (psi)      (Nov)	<i>2100 minimum</i>	<u>2850</u>

We certify that the above cement, at the time of shipment meets the chemical and physical requirements of the current ASTM C 91 specifications. The above data represents the averages of representative samples from production.



Mike Watson, Quality Manager